1st & final Bill

A/S No/EE/RRN/ELC/AS/1493/2012-13, Date/13/02/2013

T/S No/EE/RRN/ELC/TS/112/2012-2013, Date/18/02/2013.

Work Code: 016-13-00002719.

M.A.R. 57 (Rule 116)

Measurement Book No. A/10 13710

Serial No.....

Name of work Improvement of Street light control System by providing ug/ABC Street lights in ward No-16 RR Nagar.

Name of Contractor of nature of Agency... Prema Electrical enterprises

Date of commencement of work EE/RRN/ELC/WO/45/2013-14 Date/16/07/2013

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
1)	Supply & fixing of insulating piercing connector size 25/16 Sqmm [25x95]	No	24	@	89.02	Rs.	2136-48.
2)	Supply & fixing LT AB cable Al conductor XPLE insulated PVC Shelled & AAAC messenger wire 3x25+1x16+1x35.	Mtr	800	@	99.38	Rs.	79504-00
3)	Supply & Fixing of M.S Nuts and Bolts.	Kg	24	@	85.31	Rs	2047-00.
4)	Supply and Fixing of clamp for neutral.	No	24	@	28.44	Rs.	682-56.

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Contd						
	5) Supply & Fixing of Suspension clamp with attachment	NO	94	@	548.96	Rs. 13175-0/	
	6) Supply and Fixing of Tension clamp [Dead end clamp] wit attachment	NO	5	@	430.27	Rs. 2151-3	
		Total				Rs. 99696-	
	Less Tender percentage 0.6% Below					Rs. 598.1	
		Total of Bill				Rs. 99098-	

AEE (Ele.) 2/2/14

CFC

3/2/14

Executive Engineer (Elec)
Rajarajeshwari Zone
Bruhat Bengaluru Mahanagara Palike